

TEST REPORT



Report number	13.00255
Date of test	25 April 2013
Date report	08 May 2013
Applicant	Reynaers Aluminium NV Oude Liersebaan 266 B-2570 Duffel Belgium
Project number applicant	TC13_039 Jovis Civic Tower Center Nigeria
Size report	This report consists of 12 pages (including appendices)
Subject	Determination of the <ul style="list-style-type: none">• Air permeability according EN 12153• Watertightness according EN 12155• Resistance to wind load according EN 12179 of an aluminium curtain walling with sizes W x H: 2050 x 4110 mm constructed from the profile system: CW50 SC
Inspector	R. de Graaff
Technical manager	J.M. van Diggelen
Conclusion	The curtain walling of Reynaers meets the classification as hereby mentioned: <ul style="list-style-type: none">• Air permeability according EN 12152• Watertightness according EN 12154• Resistance to wind load according EN 13116

SKG

bezoekadres
Nieuwe Kanaal 9F
6709 PA Wageningen

postadres
Postbus 362
6700 AJ Wageningen

T 0317 - 421 720
F 0317 - 421 677
E info@skg.nl
I www.skg.nl



Notified Body
NB 0960

Grade

A4
RE 900
1600 Pa

CONTENT

1. PURPOSE OF THE TEST
2. METHOD OF INVESTIGATION
3. CONSTRUCTION TESTED
4. OBSERVATIONS AND RESULTS
 - 4.1 Air permeability
 - 4.2 Watertightness
 - 4.3 Resistance to wind load
5. CLASSIFICATION

APPENDICES

- 6.1 APPENDIX 1 Drawings of the tested construction

1. PURPOSE OF THE TEST

SKG was ordered by Reynaers - Duffel to perform various tests on a curtain walling, to classify the

- Air permeability
- Watertightness
- Resistance to wind load

according to the relevant European Standards.

The tests are performed as an Initial Type Testing (ITT) based on EN 13830:2003

SKG is a Notified Body (NB 0960) for certifying and testing curtain walling.

2. METHOD OF INVESTIGATION

The construction was delivered for testing on:

25 April 2013

SKG has verified all details of the construction with reference to the supplied drawings.

The test object was placed in the test rig and tested for:

Air permeability

Test according to:

EN 12153:2000 Curtain walling - Air permeability - Test method

Classification according to:

EN 12152:2002 Curtain walling - Air permeability - Performance requirements and classification

Watertightness

Test according to:

EN 12155:2000 Curtain walling - Watertightness - Laboratory test under static pressure

Classification according to:

EN 12154:1999 Curtain walling - Watertightness - Performance requirements and classification

Resistance to wind load

Test according to:

EN 12179:2000 Curtain walling - Resistance to wind load - Test method

Classification according to:

EN 13116:2001 Curtain walling - Resistance to wind load - Performance requirements

The sequence of testing was according to EN 13830 par. 5.2.3

- | | | |
|----|-------------------------|--|
| a) | Air permeability | for classification |
| b) | Watertightness | for classification |
| c) | Resistance to wind load | for serviceability |
| d) | Air permeability | repeat to confirm wind resistance classification |
| e) | Watertightness | repeat to confirm wind resistance classification |
| f) | Resistance to wind load | increased wind resistance test - safety |

The test was performed with the measuring equipment and test rig of:

Reynaers

on the location:

Duffel

SKG has verified and approved the calibration status of the equipment.

The last calibration date was:

11 July 2012

The ambient temperature during the test was approx. :

20 °C

The air pressure was approx.

1013 hPa

The air humidity was approx.

51 %

3. CONSTRUCTION TESTED

The construction was produced with profile system:

CW50 SC

Drawings of the construction were received and are appended to this report (Appendix 1)

Technical specification:

Construction:		Article nr.
Mullion		034.1506.XX
Transom		034.2526.XX
Leaf Profile		034.0155.XX
Inner glazing gasket		080.9826
Wet glazing		
Insulation glass	3.3.1 - 15 - 6	
Hardware	friction stays	021.5650.--
number of locking points	6	60.7075.--

4. OBSERVATIONS AND RESULTS

4.1 Air permeability

The results of the air permeability measurements under positive key pressure in m³/h per m¹ joint length and per m² surface are shown in table and graph below.

The joint length L_f of the element was

38,92 m¹


The surface A of the tested construction was

8,43 m²

For the calculation of the normalized air flow the measured value is adjusted by:
(according section 8.1 of EN 1026)

1,000

Pressure in Pa	Q _f (m ³ /h)	Q _f /L _f (m ³ /hm ¹)	Q _f /A (m ³ /hm ²)
50	1,70	0,04	0,20
100	2,36	0,06	0,28
150	2,95	0,08	0,35
200	3,46	0,09	0,41
250	4,05	0,10	0,48
300	4,70	0,12	0,56
450	6,31	0,16	0,75
600	7,34	0,19	0,87
750			
900			
1050			
1200			




- Result: at positive test pressure
- Air permeability based on length of joint
 - Air permeability based overall area

Grade A4
Grade A4

The results of the air permeability measurements under negative key pressure in m³/h per m¹ joint length and per m² surface are shown in table and graph below.

Pressure in Pa	Q _f (m ³ /h)	Q _f /A (m ³ /hm ¹)	Q _f /L _f (m ³ /hm ²)
-50	1,43	0,04	0,17
-100	2,21	0,06	0,26
-150	2,90	0,07	0,34
-200	3,55	0,09	0,42
-250	4,12	0,11	0,49
-300	4,86	0,12	0,58
-450	6,55	0,17	0,78
-600	8,00	0,21	0,95
-750			
-900			
-1050			
-1200			



4.2 Watertightness

The results of the water tightness test are shown in table below.

Note:

The amount of water in liters / h used for spraying the construction was:

1020 L/h

Pressure in Pa	t (min).	Water leakage
0	15	no
50	5	no
100	5	no
150	5	no
200	5	no
300	5	no
450	5	no
600	5	no
750	5	no
900	5	no
1050	5	
1200	5	

Result:

The construction was watertight up to a pressure of:

900 Pa

4.3 Resistance to wind load
4.3.1 Test on bending
Designload:
1600 Pa

The tables show the bending in response to various key pressures

Note:

The position of the displacement devices (V1, V2 en V3) is shown in the elevation drawing of the tested construction (see annex 1).

Mullion 1 L= 4090

Maximum allowable bending f in mm (max.=15):

 $1/200 \times L$
15,00 mm

Positive pressure

Negative pressure

Pressure in Pa	V1	V2	V3	f	Pressure in Pa	V1	V2	V3	f
0					0				
400	0,10	2,90	0,10	2,80	-400	0,20	3,30	0,20	3,10
800	0,50	7,00	0,30	6,60	-800	0,70	7,40	0,40	6,85
1200	0,80	11,10	0,50	10,45	-1200	1,10	11,10	0,70	10,20
1600	1,20	15,40	0,70	14,45	-1600	1,50	15,20	0,90	14,00
0					0				

Result:

The maximum bending at wind resistance design load is:

14,45 mm

This is less than the maximal allowable bending:

Satisfies the requirement
Horizontal tr: L= 930

Maximum allowable bending f in mm (max.=15):

 $1/200 \times L$
4,65 mm

Positive pressure

Negative pressure

Pressure in Pa	V1	V2	V3	f	Pressure in Pa	V1	V2	V3	f
0					0				
400	2,75	1,57	0,40	0,00	-400	3,00	1,70	0,40	0,00
800	6,75	3,93	1,09	0,01	-800	7,20	4,30	1,40	0,00
1200	10,77	6,27	1,74	0,01	-1200	10,90	6,60	2,30	0,00
1600	15,46	9,25	2,93	0,05	-1600	14,90	9,30	3,40	0,15
0					0				

Result:

The maximum bending at wind resistance design load is:

0,15 mm

This is less than the maximal allowable bending

Satisfies the requirement

4.3.2 Repeated test for Air permeability

to confirm the resistance to wind load

After the tests were performed as described under 4.3.1 above the air permeability test was repeated.

The requirement is that the increase of the air permeability at maximum pressure is not more than 0,3 m3/h per m2 (0,1 m3/h per meter joint length) as found in the classification test for air permeability.

The results of the air permeability measurements under positive key pressure are shown in table below.

Positive pressure 600 Pa	Result:		Increase	
	based on surface			
	Test 1 0,87	Test 2		
	0	< 0,3 Voldoet		
based on joint length		Increase		
Test 1 0,19	Test 2			
0	< 0,1 Voldoet			
Negative pressure -600 Pa	Result:		Increase	
	based on surface			
	Test 1 0,95	Test 2		
	0	< 0,3 Voldoet		
based on joint length		Increase		
Test 1 0,21	Test 2			
0	< 0,1 Voldoet			

The increase of the air permeability was less than maximum allowed.

4.3.3 Repeated test for Watertightness

to confirm the resistance to wind load

The results of the water tightness test are shown in table below.

The amount of water in liters / h used for spraying the construction was:

1020 L/h

Pressure in Pa	t (min).	Water leakage
0	15	no
50	5	no
100	5	no
150	5	no
200	5	no
300	5	no
450	5	no
600	5	no
750	5	no
900	5	no
1050	5	
1200	5	

Result:

The construction was watertight up to a pressure of:

900 Pa

4.3.4 Strength test

The construction was loaded to a positive and a negative key pressure of: **2400 Pa**

It was established that the construction did not show any signs of distortion.

5. CLASSIFICATION

	Grade
Air permeability based on length of joint	A4
Air permeability based overall area	A4
Air permeability	A4
Watertightness	RE 900
Resistance to wind load	1600 Pa

This report may only be reproduced word by word and in its entirety, unless prior written permission has been obtained from SKG

Drawn up at Wageningen on: **08 May 2013**

J.M. van Diggelen
 Technical Manager



6.1 APPENDIX 1 Drawings of the tested construction

